



It Has Been A Very Busy Spring and Summer on the Bay of Quinte Skyway Bridge

The beautiful weather has made things easier in helping meet the aggressive work schedule. Stage One of the middle segment of the bridge will be complete by the end of August, with Stage Two starting in the beginning of September with an anticipated finish date of December 2019. During Stage One Aecon completed demolition which included the removal of asphalt, barrier walls, bridge deck and steel girders. Installation of new structural steel girders, framework installation to support the new reinforced steel required for the new concrete deck has also been completed. The final phase for completing the first stage was the placement of the concrete deck, barrier walls and asphalt paving. In addition to the work being completed on top of the bridge, crews continue to work on the underside as well as completing removal and replacement of deteriorated concrete.

Stage Two will be a mirror image of Stage One, but now on the southbound lane with modified work hours for when the contractor is permitted to complete demolition. Any work requiring elevated construction noise will occur between the hours of 6:00a.m. and 10:00p.m. As in Stage One, the contractor will be working seven days a week and twenty-four hours a day as needed to have this work done by the end of 2019.

As always regular project updates and closure information can be found on the contract website www.hwy49quinteskyway.ca